



Significant Dates:

Interior work started: June 21

Demolition started: June 28

New Foundations: July 20

Large Crane is here: August – September

Accelerator Tank Installation: August 12

Owner Move-in Begins: Nov 7

